DESIGN REVIEW CHECKLIST

STEAM DISTRIBUTION

- ☑Reviewers should Use Checklists when reviewing any type of VA construction project for the following disciplines:
 - Architectural,
 - Electrical.
 - Heating, Ventilating, and Air Conditioning (HVAC),
 - Plumbing, Fire Protection, and Sanitary,
 - Site and Landscape,
 - Steam Generation and Distribution, and
 - Structural.
- ☑Reviewers should Ensure that DESIGN REVIEW Submission Instructions (PG-18-15) for Schematic, Design Development, and Construction Documents are followed for various types of VA construction projects.
- ☑Reviewers should Ensure that every VA construction project is in compliance with all life safety issues.
- **☑Reviewers should -** Be aware that these checklists are not all-inclusive but only provide minimum review items.

STEAM DISTRIBUTION DESIGN REVIEW CHECKLIST

TITLE	PROJECT NO	
LOCATION	DATE	
REVIEWED BY		
ORGANIZATION		

GENERAL INFORMATION FOR REVIEWERS

The reviewer should be thoroughly familiar with the following VA standards before conducting a design review. These are available on *Internet:* https://www.cfm.va.gov/til

ITEM	DESCRIPTION
1.	DESIGN MANUALS (PG-18-10)
2.	MASTER CONSTRUCTION SPECIFICATIONS (PG-18-1)
3.	STANDARD DETAILS (PG-18-4)
4.	DESIGN AND CONSTRUCTION PROCEDURES (PG-18-3)
5.	DESIGN GUIDES (PG-18-12)
6.	DESIGN ALERTS
7.	DESIGN REVIEW SUBMISSION INSTRUCTIONS (PG-18-15)
8.	VA CAD and BIM STANDARDS

STEAM DISTRIBUTION DESIGN REVIEW CHECKLIST

TITLE	PROJECT NO	
LOCATION	DATE	
REVIEWED BY		
ORGANIZATION		

SCHEMATIC 1

NO.	STEAM DISTRIBUTION – SCHEMATIC 1 ITEM	COMMENTS/ YES/NO/NA
1	Have DESIGN REVIEW Submission Requirements (PG-18-15) for	
	this review been met? List omissions.	
2	Does DESIGN REVIEW have latest VA Master Specifications?	
3	Does DESIGN REVIEW have latest VA Standard Details?	
4	Does DESIGN REVIEW have latest VA Design Manual?	
5	Does DESIGN REVIEW have access to Corps of Engineers Concrete	
	Shallow Trench Details?	
6	Compliance with VA CAD and BIM Standards	

STEAM DISTRIBUTION DESIGN REVIEW CHECKLIST

TITLE	PROJECT NO	
LOCATION	DATE	
REVIEWED BY		
ORGANIZATION		

SCHEMATIC 2

NO.	STEAM DISTRIBUTION – SCHEMATIC 2 ITEM	COMMENTS/ YES/NO/NA
1	Have DESIGN REVIEW Submission Requirements (PG-18-15) for	
	this review been met? List omissions.	
2	Life cycle cost method complies with NIST Handbook 135?	
3	Acceptable responses to previous comments?	
4	Compliance with VA CAD and BIM Standards	_

STEAM DISTRIBUTION DESIGN REVIEW CHECKLIST

TITLE	PROJECT NO	
LOCATION	DATE	
REVIEWED BY		
ORGANIZATION		

DESIGN DEVELOPMENT

NO.	STEAM DISTRIBUTION – DESIGN DEVELOPMENT ITEM	COMMENTS/ YES/NO/NA
1	Have DESIGN REVIEW Submission Requirements (PG-18-15) for	
	this review been met? List omissions.	
2	System design complies with Outside Steam Distribution Design	
	Manual.	
3	Steam and condensate load calculations acceptable?	
4	Plan view and sections of tunnels or manholes show adequate space for maintenance access?	
5	Manholes properly ventilated?	
6	Manholes properly drained?	
7	Piping in manholes arranged to allow thermal expansion without overstress?	
8	System layout drawings show all other underground systems within 20	
	feet of new system.	
9	Acceptable responses to previous comments?	
10	Coordination with other disciplines	
11	Compliance with VA National CAD Standard Application Guide and	
	applicable National CAD Standard modules.	
12	Are calculations complete including pipe and equipment sizing, steam	
	traps, thermal expansion, pipe stress?	
13	Are Master Specs to be utilized of current issue?	
14	Is all pipe stress within ASME B31.1 limit?	
15	Do expansion joint movement requirements include safety factor?	
16	Has adequate clearance been shown for maintenance access in	
	manholes and tunnels?	
17	Have steam lines been shown in profile with proper slope and drip	
	traps?	
18	Have warm-up bypasses been provided for all steam main gate valves?	
19	Have drip pockets and steam traps been provided ahead of all steam	
	main gate valves?	

STEAM DISTRIBUTION DESIGN REVIEW CHECKLIST

TITLE	PROJECT NO	
LOCATION	DATE	
REVIEWED BY		
ORGANIZATION		

CONSTRUCTION DOCUMENTS

NO	STEAM DISTRIBUTION –	COMMENTS/
NO.	CONSTRUCTION DOCUMENTS ITEM	YES/NO/NA
1	Have DESIGN REVIEW Submission Requirements (PG-18-15) for the	
	review been met? List omissions.	
2	Acceptable responses to previous comments?	
3	Have any major steam lines been relocated since last review? This	
	would require a revised stress analysis.	
4	Are all valves, steam traps, and expansion joints accessible for	
	maintenance?	
5	Do structural and architectural drawings show complete details of	
	manhole, tunnel, or trench construction?	
6	Are locations of all pipe hangers and supports shown and types of	
	hangers identified?	
7	Are structural supports for pipe anchors and pipe supports in tunnels,	
	manholes and trenches shown?	
8	Are pipe anchors detailed for tunnels, trenches, manholes?	
9	Coordination with other disciplines	
10	Compliance with VA CAD and BIM Standards	